

QUALITY CONTROL CHECKLIST Revised: March 9, 2018
DEMOLITION
D#

CHECKBOX

Preliminary Review	YES	NO	N/A	COMMENTS
---------------------------	------------	-----------	------------	-----------------

Demolition Plan prepared by PE and approved by DOT (ACS)? (Ref. §202-3.01 A.)

If applicable, has a Lift Plan been prepared by PE and approved by DOT (ACS)?				
Copy of approved Plan on-site during operations & reviewed by operator, signal person & inspector?				Date:
Any reference documents identified in Plan on-site during operations?				List documents:
Competent person on-site as per approved Plan?				Name:
Hand signal person identified to all parties?				Name:

Construction Details	YES	NO	N/A	COMMENTS
-----------------------------	------------	-----------	------------	-----------------

Equipment on-site same as per approved Plan?				Equipment on site
Utilities marked out with clear zones as per Plan and protection measures in place?				Clearances and p

Pre-demo safety meeting held?
Hazardous materials identified safety measures and containment in place?
Dust control measures available?
Max. height and reach for load identified?
Clear zone for personnel during operations marked out?
Work Zone Traffic Control in place?

Date:
Identify measures
Identify measures
Identify limits:

3:

protection methods used:

